Bruhath Bengaluru Mahanagara Palike.

Yalahaka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

2019-20

Completion report of the work of : Improvements to roads and drains at Doddabettahalli layout in ward no:03

1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	M/s KRIDL, Bangalore			
3) Time stipulated for completion of work	90days			
4) Date of Commencement of Work	8.11.2019			
5) Date of Completion of Work	5.2.2020			
M B No	4935/2019-2020.			
Page No	493401 to 493402/2			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Krishnappa			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
99,00000=00	96,83,152=00			

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

5/2/2020

AE, Ward No. 03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

5.2.2020

Asst Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore